

**CERTIFICATE OF TEST AND CALIBRATION**

DATE OF TEST:  CERTIFICATE No.:   
TEST LOCATION:  MODE:   
LOAD CELL TYPE:  SERIAL No.:   
NOM. BRIDGE RES.:  BRIDGE INSULATION RES. @ 500 Vdc:   
PROOF LOAD:

CONNECTIONS:

PIN 1 : POSITIVE SUPPLY	PIN 2 : NEGATIVE SUPPLY
PIN 3 : POSITIVE SIGNAL	PIN 4 : NEGATIVE SIGNAL

DISPLAY TYPE:  SERIAL No.:

DISPLAY SCALED & CALIBRATED IN TONNE		
LOAD (TONNE)	DISPLAY READING 1	DISPLAY READING 2
0.00	0.00	0.00
17.00	17.65	17.66
34.00	34.86	34.85
51.00	51.79	51.78
68.00	68.40	68.40
85.00	84.99	84.99

CALIBRATION FIGURE:

CALIBRATION CARRIED OUT BY:

WEBMASTER

ALL LOADS APPLIED ARE TRACEABLE TO NATIONAL STANDARDS